

Appendix G Restoration Portfolio

Table G-1. Year 4 Revised BMP Portfolio - Completed Restoration.

| BMP ID | BMP Type | Number of BMPs ¹ | Planned Impervious Acres Treated | Length Restored (feet)/ Lane Miles (miles)/ Mass Loading (lbs) | Project Status | Final Impervious Acres Treated | Comments |
|---|-------------------|-----------------------------|----------------------------------|--|----------------|--------------------------------|---|
| Capital Projects - New Restoration | | | | | | | |
| AA25ALN000004 | OUT | 1 | A | 300 | Complete | 7.2 | Replacement project. |
| AA22RST000004 | SPSD | 1 | A | N/A | Complete | 1.5 | Replacement project. |
| AA25APY000002 | CLTM | 1 | A | N/A | Complete | 0.2 | Replacement project. |
| AA24APY000003 | IMPP | 1 | A | N/A | Complete | 0.2 | Replacement project. |
| AA24BMP000006 | SPSD | 1 | A | N/A | Complete | 3.4 | Replacement project. |
| AA25ALN000001 | OUT | 1 | A | 600 | Complete | 16.6 | Replacement project. |
| AA19ALN000003 | STRE | 1 | A | 1,024 | Complete | 6.1 | Replacement project. |
| AA18ALN000015 | STRE | 1 | A | 1,893 | Complete | 20.8 | |
| AA24APY000005 | IMPP | 1 | A | N/A | Complete | 0.03 | Replacement project. |
| AA20ALN000011 | STRE | 1 | A | 1,800 | Complete | 235.4 | |
| AA21ALN000003 | OUT | 1 | A | 1,115 | Complete | 100.8 | |
| AA20RST000002 | PWED | 1 | S | N/A | Complete | 26.5 | |
| AA25APY000006 | CLTM | 1 | A | N/A | Complete | 0.2 | Replacement project. |
| AA25APY000005 | CLTM | 1 | A | N/A | Complete | 0.2 | Replacement project. |
| AA25APY000004 | CLTM | 1 | A | N/A | Complete | 0.6 | Replacement project. |
| AA21RST000008 | WEDW | 1 | S | N/A | Complete | 7.1 | Replacement project. |
| Multiple | SEPC ¹ | 12 | A | N/A | Complete | 15.9 | |
| Multiple | SEPD | 145 | A | N/A | Complete | 23.2 | |
| Total Credit | | | | | | 465.9 | The County had a number of projects that went to construction later than expected or experienced delays and are now slated for completion in Year 5 of the permit term. However, the County is still over a year ahead of schedule in meeting it's annual milestones (20% of permit goal/year). |

| BMP ID | BMP Type | Number of BMPs ¹ | Planned Impervious Acres Treated | Length Restored (feet)/ Lane Miles (miles)/ Mass Loading (lbs) | Project Status | Final Impervious Acres Treated | Comments |
|--|----------|-----------------------------|----------------------------------|--|----------------|--------------------------------|--|
| Annual BMPs | | | | | | | |
| Street Sweeping | VSS | N/A | 37.6 | 256 | Complete | 39.9 | Final Credit is the FY20-FY23 Annual Average |
| Catch Basin Cleaning | CBC | N/A | 37.5 | 174.5 | Complete | 65.7 | Final Credit is the FY20-FY23 Annual Average |
| Septic System Pumping | SEPP | 9,566 | 124.3 | N/A | Complete | 673.6 | Final Credit is the FY20-FY23 Annual Average |
| ¹ For SEPC practices, number of units reflects the system volume equivalent dwelling units (EDU). | | | | | | | |

Table G-2. Year 5 BMP Portfolio - Planned Restoration.

| BMP ID | BMP Type | Number of BMPs ¹ | Planned Impervious Acres Treated | Length Restored (feet)/ Lane Miles (miles)/ Mass Loading (lbs) | Comments |
|---|----------|-----------------------------|----------------------------------|--|---|
| Capital Projects - Planned New Restoration | | | | | |
| AA21ALN000026 | STRE | 1 | 77.1 | 2,906 | Under construction - moved from Year 4 to Year 5 Portfolio. |
| AA19ALN000023 | STRE | 1 | 81.5 | 1,300 | |
| AA20ALN000001 | OUT | 1 | 19.8 | 785 | |
| AA21ALN000027 | STRE | 1 | 31.4 | 1,410 | |
| AA24RST000011 | PWET | 1 | 110.0 | N/A | |
| AA24APY000004 | IMPP | 1 | 0.2 | N/A | |
| AA24ALN000013 | SHST | 1 | 3.1 | 135 | |
| AA19RST000012 | WEDW | 1 | 9.2 | N/A | |
| AA24ALN000003 | STRE | 1 | 12.7 | 558 | |
| AA24APY000006 | IMPF | 1 | 0.3 | N/A | |
| AA18ALN000002 | STRE | 1 | 32.7 | 1,371 | |
| AA24ALN000016 | SHST | 1 | 8.0 | 250 | |
| AA25APY000001 | FPU | 1 | 2.3 | N/A | |
| AA25APY000003 | IMPP | 1 | 0.02 | N/A | |
| AA21ALN000025 | STRE | 1 | 26.4 | 2,180 | |
| Total Credit | | | 414.7 | | |
| Annual BMPs | | | | | |
| Street Sweeping | VSS | N/A | 37.6 | 256 | |
| Catch Basin Cleaning | CBC | N/A | 37.5 | 174.5 | |
| Septic System Pumping | SEPP | 9,566 | 124.3 | N/A | |