

**ANNE ARUNDEL COUNTY DEPARTMENT OF INSPECTIONS AND PERMITS
BMP GROUP 4 - STORMWATER FILTERING SYSTEMS CONSTRUCTION INSPECTION CHECKLIST**

AASCD NAME: _____ LOCATION: _____

GP #: _____ AASCD #: _____ SWM #: _____ TYPE OF SYSTEM: _____

PHASE	DATE*	INITIALS	REMARKS - <i>Description of Actions Taken</i>
1. EXCAVATION: A. Size and Location B. Side Slope Stability C. Soil Permeability D. Groundwater/Bedrock E. Setbacks Per Design Manual			
2. FILTER FABRIC: A. Fabric Specifications B. Sides & Top (Infiltration) C. Sides, Top, Bottom (Attenuation)			
3. AGGREGATE MATERIAL: A. Size B. Placement			
4. LEADERS & CLEANOUTS: A. Inlet Pipe B. Surcharge Pipe(s) C. Pipe Size and Type D. Outlet Pipe			
5. FILTER MEDIA SAND GRAVEL:			
6. OUTLET / INLET STRUCTURE: A. Inverts and Elevations B. Receives Designed Drainage Area C. Access Grates			
7. SURFACE LAYER: A. Shrubs B. Trees C. Grasses			

I HEREBY CERTIFY THAT I PERSONALLY REVIEWED OR A PERSON UNDER MY DIRECT SUPERVISION PROVIDED THE INFORMATION REPORTED ON THIS CHECKLIST AND TO THE BEST OF MY KNOWLEDGE DO HEREBY INSURE THAT THE SUBMITTAL IS COMPLETE AND ACCURATE.

* DATE REFLECTS CONTRACTOR/ENGINEER PHOTO DATES OF SITE VISIT.

PROFESSIONAL ENGINEER SIGNATURE.

SEAL

DATE