



2664 Riva Road
Annapolis MD 21401
www.aacounty.org/ip
Phone: (410) 222-7730

Third Party Backfill (215) Certification

Building Permit #: _____ Building Permit Active: Yes Date Issued: _____
Footing Inspection passed: Yes Date Passed: _____

Site Address: _____

Permit status, issue date & inspection history can be found here: <https://aca-prod.accela.com/aaco/Default.aspx>

The following is to be completed by the third party certification company/individual. This form and all submitted documents/reports must be signed and performed by the pre-approved inspector.

I, _____, hereby certify that I have reviewed and inspected the backfill for the above referenced Building Permit # at the associated property to the applicable Building Codes as adopted under Article 15 of the Anne Arundel County Code and performed the following list of requirements:

- Documentation of wall thickness, height of wall and the height of backfill on the walls is attached. If reinforcement is required, size, thickness and spacing of the reinforcement is verified.
- Waterproofing material is installed per the manufacturer’s installation requirements.
- All exposed form ties are patched.
- Drintile is installed along the exterior of the foundation and tied into the sump pit or daylighted.
- The drintile base has a minimum of 4 inches of gravel below the invert of the pipe and has a total of 8 inches of gravel coverage. Gravel is protected by filter cloth or similar material.
- Areaway drains are installed and directly connected to sump pit. Minimum 2 inch PVC drain and drain line or similar materials for areaways up to 100 square feet in surface area. For areaways exceeding 100 square feet in area, calculations shall be submitted for the size of the drain and drain line.
- Window well drains are connected to the exterior drintile.
- Backfill material is clear of vegetation and contains no foreign materials.
- Verification of all foundation anchors or anchoring systems installed.

Signature: _____ Date: _____ License No.: _____

Email: _____ Phone: _____ Approval ID: _____

For certification of Commercial Permits, please obtain prior approval by emailing ipbpri@aacounty.org
Certification reports along with this form must be submitted within 10 working days of the certification to
ipbpri@aacounty.org

Anne Arundel County reserves the right to require removal of backfill that is placed without inspection or does not meet the minimum requirements stated above.